Lee's Summit High School Renovations & Addition Monthly Construction Report



This Month

April

Renovation Areas:

- Completed Drywall Finishing on B1
- Started Painting Walls
- Start Acoustical Ceiling Grid System

Addition:

- Poured Polished Concrete Topping Slabs
- Installed Wood Panel Feature Walls

Next Month

May

Renovation Areas:

- Installing Ceiling Tile
- Installing Markerboards and Tackboards
- Installing New LED Lighting and FA System

Addition:

- Polish Concrete Topping Slabs
- Install New Reception Desks




Addition- Wood Baffles in Entry Way




B Basement—New Mechanical Unit and Ductwork





Addition—Level 1—Ceilings, lights and paint complete in open office



B Building Basement—Overhead Mechanical Ductwork in Teacher Collaboration



Addition—Level 2 - Wood Wall Installation in Progress



B Level 1 West—Hallway Overhead Work in Ceiling

