

# Lee's Summit High School Renovations & Addition

## Monthly Construction Report

### This Month

#### December

Renovation Areas:

- Complete finishes—flooring, ceiling, paint in B East for owner move-in
- Paint and ceiling in South renovation—old admin.

Addition:

- Completed concrete slabs
- Started overhead mechanical, electrical, sprinkler, plumbing rough-in
- Continued with roofing and building skin on North



Zone B—Complete Hallway in Level 1

### Next Month

#### January

Renovation Areas:

- Start demolition in Zone G3
- Complete paint, ceiling, start casework in Zone G2

Addition:

- Curtain Wall/Glass on the North and South
- Roofing on the South Addition



Zone G—Renovation—Permanent Ductwork and Direct Applied Ceiling



Zone C—Level 1—Interior Framing In Progress



Zone B Classroom—Final Finishes



Zone C—Level 2—Addition 2 North



Zone C—Addition 2 North—West Side Skin



Zone G—South Addition 2 – Steel Complete and Overhead In Progress