

Lee's Summit High School Renovations & Addition Monthly Construction Report



This Month

February

Renovation Areas:

- Completed majority of CMU openings for doorways and flex areas in Level 1
- Started installation of overhead mechanical, plumbing, electrical, and sprinkler systems.

Addition:

- Painted level 1 offices
- Installed direct applied acoustical ceilings in level 1
- Started installation of lights and painted clerestory ceiling



Addition— Pendant lights and freshly painted ceiling in “Innovation Way” Hallway

Next Month

March

Renovation Areas:

- Trench concrete slab in basement to install underground plumbing
- Continue overhead mechanical, electrical, and plumbing systems.
- Start drywall wall framing

Addition:

- Complete tape, sand, finish of drywall walls and ceilings
- Complete prime and 1st coat of paint on the remainder of Addition 1
- Install wood panel feature walls
- Start exterior work for Addition 2



B Level 1 West—New CMU at Flexible Learning Space



Addition—Level 1—Ceilings, lights and paint complete in offices



Addition—Level 2 - New linear light fixtures and window at administration area



B Building Basement—Overhead Mechanical Piping



B Building Basement—Start of underground plumbing and trenching